

Proposed Work Schedule, Week of 5/1/17, RUTLAND-KILLINGTON ER NH 020-2(36)[Route 4 Paving and Culvert Replacement]

PROJECT LOCATION: This paving project begins at the Rutland City/Rutland Town line near the Gleason Rd. intersection, and continues easterly for 14.7 to a point near the Mission Farm Rd. intersection near the Killington Skyship. Road work to be performed includes cold planing, resurfacing (paving), pavement markings, guardrail, sign installation, and the installation of center line rumble stripes. Other work along the project includes ledge removal and the installation of a new precast box culvert just west of the Killington Skyship, near the intersection of Bear Mt. Rd.

ENVIRONMENTAL: Crews will continue installing any necessary environmental and erosion control measures throughout the project during the week of 5/1/17.

LEDGE REMOVAL: This work is scheduled to be completed by Friday, 4/28/17.

DRAINAGE: Crews are scheduled to continue with drainage work along the road in the area of the Cortina Inn and in Killington throughout the week of 5/1/17. This work may require shoulder /or lane closures throughout the week. Motorists are advised to use caution when traveling through the work zone. Motorists can expect to encounter possible lane shifts, flaggers and uniformed traffic officers throughout the work zone.

SHOULDER WORK: Crews are scheduled to work on shoulder rehabilitation on Thursday and Friday (4/27-4/28) on the Rutland Town/Mendon side of the project. Lane shifts will be in effect. Two way traffic will be maintained. Please use caution when driving through the active construction zone.

MILLING: Crews are scheduled to begin milling the road surface beginning at the Rutland City/Rutland Town line and continuing easterly into Mendon throughout the week of 5/1/17.

PAVING: Crews are scheduled to begin paving in base course on milled surfaces late in the week of 5/1/17, weather permitting.

TRAFFIC DELAYS: Ledge removal, shoulder, drainage, milling and paving operations will require lane closures in the location of these operations. Lane shifts will be in effect. One eastbound lane and one westbound lane will remain open to traffic throughout the lane shift. Flaggers and uniformed traffic officers will be on site directing the flow of traffic. One-way alternating traffic may be necessary for brief periods in order to maneuver construction vehicles and equipment. Please be aware of construction traffic, trucks entering/exiting, and work activities in the work zone. Possible delays or a slowing of traffic may result.

Please focus on safety when driving through the construction work zone and remember, it is against the law to use a hand held cell phone while driving in Vermont.

Contact Natalie Boyle, Project Outreach Coordinator, GPI, Inc. with any questions or concerns in regard to this project at 802-310-7822. For additional information regarding the construction project occurring along Route 4 this summer please go to our regional Facebook page entitled "VTrans Rutland Region Construction Contracts". Periodic updates and pictures may be posted from time to time.

Natalie Boyle

Project Outreach Coordinator

80 Wolf Rd., Suite 300, Albany, NY 12205

c (802) 310-7822